



**LANSDALE**  
LIFE IN MOTION

Borough of Lansdale  
Public Works Committee Minutes  
Zoom Meeting of August 5, 2020

Members Present

BJ Breish, Chairman  
Leon Angelico, Councilman  
Rick DeLong, Public Works Supervisor  
Dan Shinskie, Superintendent WWTP  
Jason Van Dame, Building Code Official  
Christopher Fazio, RV Engineers

Members Absent

- o Committee Business Items
  1. 2020 Microsurfacing Program – Work has been completed on this project and there was very little disruption to the residents as project was taking place.
  2. 2020 Mill & Overlay Program – Work is continuing this project. Norway Drive, Lakeview Drive, and Berberry Drive have been milled and paved. The streets in the Pennbrook section of town will be milled and paved the week of 8/3/20 and week of 8/10/20. We did receive a payment request from Harris Blacktopping in the amount of \$255,939.00.
  3. E. Hancock Street Rehabilitation – Work is continuing this project and it is anticipated that curb and sidewalk work will be completed within the next couple of weeks. Milling and paving is scheduled for late August or early September. We received a payment request from SJM Construction in the amount of \$251,717.90.
  4. Whites Road Pedestrian Crossing – The foundations for the cross walk were installed the week of 7/27/20. We are waiting for the equipment to complete the installation of the flashers and controls.
  5. Columbia Avenue Roadway Rehabilitation – NPWA has gone out to bid to replace the water main and service lines. The scope of this project is to have work completed from Valley Forge Road to Cannon Avenue this fall, and Cannon Avenue to Susquehanna Avenue next spring. We are waiting to hear about our grant opportunities for this project.
  6. Master Casting Agreement – This agreement is an agreement we enter with PennDOT when they repave any State highway in town. It allows the State to adjust any storm sewer or sanitary sewer manholes to the proper elevation. The committee voted to put forth a motion and resolution to enter into this agreement.
  7. WWTP Updates
    - a. Wissahickon Clean Water Partnership - Nothing new to report.
    - b. Fire Alarm & Security System Upgrade – We received a payment request from AN Lynch in the amount of \$85,135.14. This project is 76% complete and they hope to finish within the next couple of weeks.
    - c. Whites Road Park Streambank Stabilization – We received a payment request in the amount of \$50,044.68 from Land Tech.
    - d. Pennbrook Avenue Sanitary Sewer Rehabilitation – Work is scheduled to begin within the next couple of weeks.
- o New Business – Replacement Generator & Switch Transfer at the WWTP – Dan discussed the need to replace the emergency generator and transfer switch at the Pennbrook Pumping Station as it over 40 years old. This project is on the Capital Project List and the design is 90% complete.

Meeting Adjourned.